

Architect's Observation Report

Report: 06
Date: July 1, 2014
Time: 2:24 pm
Temp: 70 Degrees
Weather: Cloudy/light Rain



*AIA Minnesota
Firm Award Recipient*

Project: 13-0639 – Edina Sports Dome and Ice Rink
Owner: City Of Edina
Architect: Cunningham Group Architecture Inc.
Copy To: File

Conformance with Schedule: On Schedule

Present at Site (Observed):

- | | |
|---|--|
| <input checked="" type="checkbox"/> Dale Michalek(RJM) | <input type="checkbox"/> Ann Kattreh (City of Edina) |
| <input checked="" type="checkbox"/> Dan Mehok (RJM) | <input checked="" type="checkbox"/> Susie Miller (City of Edina) |
| <input checked="" type="checkbox"/> Gerhardt Gliedge (RJM) | <input checked="" type="checkbox"/> Amanda Holle (City of Edina) |
| <input checked="" type="checkbox"/> Jason (New Look Superintendent) | <input checked="" type="checkbox"/> Peter Saabye (City of Edina) |
| <input checked="" type="checkbox"/> Wyatt Gutzke (New Look PM) | <input checked="" type="checkbox"/> Tunde Olusanya (CGA) |
| <input checked="" type="checkbox"/> Rob (Muska Superintendent) | <input checked="" type="checkbox"/> Brad Werner (Kelleher PM) |

**Cunningham Group
Architecture, Inc.**

St. Anthony Main
201 Main Street SE
Suite 325
Minneapolis, MN
55414

Tel: 612 379 3400
Fax: 612 379 4400

WORK IN PROGRESS

1. North retaining wall work is near completion, the big wall block wall cap has been installed and the standard wall block installation is pending the wall cap installation; installation is expected to be completed on July 10 2014.



www.cunningham.com



CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

2. Site grading, compaction and fill is proceeding is still ongoing



3. Grade beam footing installation has begun, footings are being poured in the SE corner and pour will continue clockwise around the dome.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*



4. Ice rink foundation wall and column footings are poured except for an opening in the NE corner to allow access for fill.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

5. Temporary chiller piping and installation is complete, temporary chiller is currently running the East Arena ice.





CUNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

INFORMATION OR ACTION REQUIRED

1. Dome grade beam installation expected to begin Monday July 7, 2014, after coordination with the dome shop drawings.
2. ~~Chiller change over scheduled to occur on Tuesday July 1, 2014 City of Edina to sub chill ice, potentially store glycol in north arena.~~ Temporary chiller installed
3. ~~Excel performed a walk through today and is coordinating work required for power shut down and changes over on Monday June 30 2013.~~ Change was successful.
4. Ice rink structural steel and joists installation will be pushed back to July 21st.
5. Power pole north of east arena and east of hornet's nest to be removed Wednesday the 2nd of July.
6. West retaining wall (just outside north access to East Arena) installation scheduled to begin in the week of July 7, 2014 - east exits in North Arena will have to be blocked up during the installation. Susie Miller to close off east side seating in North Arena.

END OF OBSERVATION REPORT 06