

Architect's Observation Report

Report: 09
Date: July 22, 2014
Time: 3:25 pm
Temp: 79 Degrees
Weather: Partially Cloudy



*AIA Minnesota
Firm Award Recipient*

Project: 13-0639 – Edina Sports Dome and Ice Rink
Owner: City Of Edina
Architect: Cunningham Group Architecture Inc.
Copy To: File

Conformance with Schedule: On Schedule

Present at Site (Observed):

- | | |
|--|--|
| <input checked="" type="checkbox"/> Dale Michalek(RJM) | <input type="checkbox"/> Ann Kattreh (City of Edina) |
| <input type="checkbox"/> Dan Mehok (RJM) | <input checked="" type="checkbox"/> Susie Miller (City of Edina) |
| <input checked="" type="checkbox"/> Gerhardt Gliedge (RJM) | <input checked="" type="checkbox"/> Eric Boettcher (City of Edina) |
| <input type="checkbox"/> Kathy Wallace (CGA) | <input type="checkbox"/> Peter Saabye (City of Edina) |
| <input checked="" type="checkbox"/> Wyatt Gutzke (New Look PM) | <input checked="" type="checkbox"/> Tunde Olusanya (CGA) |
| <input checked="" type="checkbox"/> Rob Madden (Muska
Superintendant) | <input checked="" type="checkbox"/> Brad Werner (Kelleher PM) |

Cunningham Group
Architecture, Inc.

St. Anthony Main
201 Main Street SE
Suite 325
Minneapolis, MN
55414

Tel: 612 379 3400
Fax: 612 379 4400

WORK IN PROGRESS

1. 6", 8" and flat drain tile on site with additional sewer PVC piping located on-site.



www.cunningham.com



CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*



2. Grade beam footing concrete is almost entirely completed except for openings left to allow for truck circulation onsite and south west corner of dome. Reinforcing steel for grade beam wall has been set all around the dome and formwork on south east corner of dome. Grade beam wall is scheduled to be poured on Wednesday July 22, 2014.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

3. Installation of west retaining big block wall outside of east arena north exit on the west side is in progress and close to completion.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

4. Ice rink structural steel columns have been set along with primary north and south running beams. Structural supports for shading devices on south side of ice rink have been erected, large span steel joists are scheduled to arrive Monday July 28, 2014.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

INFORMATION OR ACTION REQUIRED

1. Dome grade beam installation expected to begin ~~Monday July 7~~ ~~Thursday July 10,~~ 2014, after coordination with the dome shop drawings. ~~Design team is currently reviewing dome shop drawings. Shop drawings have been reviewed and approved.~~ - **currently in progress**
2. ~~Ice rink structural steel and joists installation will be pushed back to July 21st.~~ - **completed.** Ice rink joist installation scheduled to be erected on the 28th of July.
3. West retaining wall (just outside north access to East Arena) installation scheduled to begin in the week of ~~July 7, 2014~~ July 21, 2014 - east exits in North Arena will have to be blocked up during the installation. Susie Miller to close off east side seating in North Arena. - **currently in progress**

END OF OBSERVATION REPORT 09