

June 19, 2009

Promenade Improvements, Phase II

Work Completed:

The north abutment concrete was placed on Tuesday and the south abutment is scheduled to be placed Friday (19th). Along with the bridge structural work, the Contractor has installed new storm sewer for the trail and installed watermain piping along York Avenue and across the northbound lanes of York Avenue.

Tentative Work Schedule for Next Week:

Formwork for the bridge wingwalls will be erected and concrete for walls will be placed. The temporary formwork supporting the bridge span will begin to be erected later next week working towards a planned deck placement prior to July 4th weekend.

The tentative schedule is to have the northbound lane open to traffic by mid to late July. All work on York Avenue is to be completed by early October, and the bike and walking trail is to be completed by early November. There are a lot of variables associated with a construction project; therefore the schedule is subject to change.

Please remember, schedules are weather dependent and can change on a daily basis.

Safety:

Please drive cautiously when entering and exiting the project as there will be many construction workers and equipment moving throughout the site. Although it may be tempting to walk through the project area, we ask that everyone stay away from the construction site and use alternate routes to get to the existing trails.

Whom to Contact with Questions or Concerns:

For general questions please contact the Project Manager, Greg Brown with URS at (612) 370-0700 or by email Greg_Brown@URSCorp.com. For onsite construction questions please contact Linda Battey, the construction observer with URS, at (612) 490-6241.

During a life or property-threatening emergency, call 911. If construction equipment or materials need to be moved as part of dealing with the emergency, 911 have a list of emergency contacts for Lunda Construction.

Thank you for your cooperation during this project.

Jesse Struve, PE
Utility Engineer