

June 5, 2009

Promenade Improvements, Phase II

Tentative Work Schedule:

The northbound lane of York Avenue was closed last week so Lunda Construction Company (Lunda) could begin work on the northbound lane bridge. Lunda has already removed a portion of the concrete pipe culvert and have excavated material down to the footing elevation for the bridge. Yesterday they started to drive pilings for the bridge footings. This should take approximately two to three days to complete. Next week they will be pouring the footings and the abutments for the northbound lane bridge.

The tentative schedule is to have the northbound lane open to traffic by mid to late July. All work on York Avenue is to be completed by early October, and the trail is to be completed by early November. There are a lot of variables associated with a construction project, therefore the schedule is subject to change.

Please remember, schedules are weather dependent and can change on a daily basis.

Safety:

Please drive cautiously when entering and exiting the project as there will be many construction workers and equipment moving throughout the site. Although it may be tempting to walk through the project area, we ask that everyone stay away from the construction site and use alternate routes to get to the existing trails.

Whom to Contact with Questions or Concerns:

For general questions please contact the Project Manager, Greg Brown with URS at (612) 370-0700 or by email Greg_Brown@URSCorp.com. For onsite construction questions please contact Linda Battey, the construction observer with URS, at (612) 490-6241.

During a life or property-threatening emergency, call 911. If construction equipment or materials need to be moved as part of dealing with the emergency, 911 have a list of emergency contacts for Lunda Construction.

Thank you for your cooperation during this project.

Jesse Struve, PE
Utility Engineer