

November 6, 2009

Promenade Improvements, Phase II

Work Completed:

Trail paving under the bridges and to the east was substantially completed this week. Trail and roadway lighting fixtures have been installed and are being wired. Topsoil placement began and should be substantially completed as well this week.

Tentative Work Schedule for Next Week:

Finish work will continue next week with bridge surface sandblasting, site seeding and placement of erosion protection on the new topsoil. Erection of signs and flagpoles along with trail striping should be completed next week as well. Some temporary lane closures on York Avenue during daytime hours will continue throughout the week for miscellaneous bridge and site work. There are a lot of variables associated with a construction project; therefore the schedule is subject to change.

Please remember, schedules are weather dependent and can change on a daily basis.

Safety:

Please drive cautiously when entering and exiting the project as there will be many construction workers and equipment moving throughout the site. Although it may be tempting to walk through the project area, we ask that everyone stay away from the construction site and use alternate routes to get to the existing trails.

Whom to Contact with Questions or Concerns:

For general questions please contact the Project Manager, Greg Brown with URS at (612) 370-0700 or by email Greg_Brown@URSCorp.com. For onsite construction questions please contact Linda Battey, the construction observer with URS, at (612) 490-6241.

During a life or property-threatening emergency, call 911. If construction equipment or materials need to be moved as part of dealing with the emergency, 911 have a list of emergency contacts for Lunda Construction.

Thank you for your cooperation during this project.

Jesse Struve, PE
Utility Engineer