

October 23, 2009

Promenade Improvements, Phase II

Work Completed:

Work this week focused on trail construction and finish grading as weather conditions permitted. Installation of lighting fixtures has begun on the bridges and trails as well. Progress has been slowed due to the recent cold weather and precipitation. Permanent traffic signage for York Avenue will be installed Friday (23rd) followed by the opening of all traffic lanes on York Avenue for the weekend.

Tentative Work Schedule for Next Week:

Trail paving below the bridges and lighting installation will continue over the next two weeks. The bike and walking trails are on schedule to be completed by early November. Some temporary lane closures on York Avenue during daytime hours will continue into November to provide for lighting and miscellaneous bridge and site work. There are a lot of variables associated with a construction project; therefore the schedule is subject to change.

Please remember, schedules are weather dependent and can change on a daily basis.

Safety:

Please drive cautiously when entering and exiting the project as there will be many construction workers and equipment moving throughout the site. Although it may be tempting to walk through the project area, we ask that everyone stay away from the construction site and use alternate routes to get to the existing trails.

Whom to Contact with Questions or Concerns:

For general questions please contact the Project Manager, Greg Brown with URS at (612) 370-0700 or by email Greg_Brown@URSCorp.com. For onsite construction questions please contact Linda Battey, the construction observer with URS, at (612) 490-6241.

During a life or property-threatening emergency, call 911. If construction equipment or materials need to be moved as part of dealing with the emergency, 911 have a list of emergency contacts for Lunda Construction.

Thank you for your cooperation during this project.

Jesse Struve, PE
Utility Engineer