

October 9, 2009

Promenade Improvements, Phase II

Work Completed:

Work this week focused on trail construction as weather conditions permitted. The final asphalt paving surface was placed and will be striped early next week. Underground electrical work is also proceeding and is nearly complete.

Tentative Work Schedule for Next Week:

Trail paving below the bridges and lighting installation will continue over the next three weeks. The bike and walking trails are to be completed by early November. All lanes on York Avenue are anticipated to be open to traffic by the end of next week however temporary lane closures during daytime hours will continue through October to provide for lighting and miscellaneous bridge and site work. There are a lot of variables associated with a construction project; therefore the schedule is subject to change.

Please remember, schedules are weather dependent and can change on a daily basis.

Safety:

Please drive cautiously when entering and exiting the project as there will be many construction workers and equipment moving throughout the site. Although it may be tempting to walk through the project area, we ask that everyone stay away from the construction site and use alternate routes to get to the existing trails.

Whom to Contact with Questions or Concerns:

For general questions please contact the Project Manager, Greg Brown with URS at (612) 370-0700 or by email Greg_Brown@URSCorp.com. For onsite construction questions please contact Linda Battey, the construction observer with URS, at (612) 490-6241.

During a life or property-threatening emergency, call 911. If construction equipment or materials need to be moved as part of dealing with the emergency, 911 have a list of emergency contacts for Lunda Construction.

Thank you for your cooperation during this project.

Jesse Struve, PE
Utility Engineer