



June 6, 2014

Hazelton Road Reconstruction Project

Dear Stakeholder:

Construction: Stage 1

The contractor has completed Phase I of the project.

Construction: Stage 2

Stage 2 began on Thursday, May 29. This stage includes a full closure of Hazelton between France Avenue and the eastern Rue De France Driveway entrance. Access to Hazelton Road via York Avenue will be maintained throughout the duration of the project. We anticipate Stage 2 will be complete by June 27, weather dependent. A message board has been added along France Avenue to notify drivers of the detour.

Removal and reclamation activities were performed last week. Utility installation will be completed next week and the street will be graded. The reclaimed materials will be placed in preparation for curb and gutter installation. Tentatively, the curb and gutter will be placed on Friday, June 13, weather permitting. The retaining wall included in this stage will also be built.

Detour

Detour signage directing patrons to local businesses is in place. The detour route directs patrons to 70th Street and York Avenue to access businesses.

Pedestrian Access

We encourage pedestrians to use the promenade sidewalk and trail system and avoid the project area.

Contact Information

Should you have any questions or concerns during the project, please contact Andrew Plowman at 763-287-7149 or email at aplowman@wsbeng.com

Safety

Safety is our No. 1 concern. Please use caution when traveling the area on foot or by car. Children are fascinated with construction operations, so please keep an eye on them. Expect delays and travel safely through the construction zone.

Who to Contact in an Emergency

9-1-1 for life or property-threatening emergencies.

Sincerely,

Andrew Plowman, PE
Project Manager
WSB & Associates, Inc.

ENGINEERING DEPARTMENT

7450 Metro Boulevard • Edina, Minnesota 55439
www.EdinaMN.gov • 952-826-0371 • Fax 952-826-0392