



## **Lake Edina Neighborhood Roadway Reconstruction**

May 24, 2013

Dear Resident:

The following is a quick update of the project in your neighborhood:

### **Neighborhood Reconstruction Schedule – Stage 1**

Construction is moving along and the contractor is about two weeks ahead of schedule!

Palda & Sons, Inc. will finish storm sewer replacements next week. Roadways will be open to traffic with isolated closures where crews are working.

Sump drain service line installation is underway. All residents with sump pumps and roof drains who discharge at the curb or within the right-of-way should use this service pipe.

Roadway grading will continue on Sedum Lane, Kellogg Avenue and Hibiscus Avenue – east of West Shore Drive. Notices pertaining to parking will be distributed accordingly.

Early next week, crews will remove and replace curb and gutter pieces, as well as any impacted concrete driveways or aprons. If this work affects you, a notice will be placed on your front door. You will not be able to access your driveway for three to four days while the concrete cures. Detailed notices pertaining to parking will also be distributed.

The contractor will pave the first layer bituminous asphalt on your street the week of June 10.

### **Neighborhood Reconstruction Schedule – Stage 2**

Palda & Sons will begin roadway reclamation Thursday, May 30. As the machine grinds the existing roadway to a gravel product, crews will work to shape and compact it.

The contractor will also begin replacing water main valves and fire hydrants. To complete this work, the water to your home may be shut off. If the shutoff affects you, the contractor will notify you a day in advance by hanging a notice on your front door with the anticipated shut-off time and duration. Crews will work to get the water system turned back on as soon as possible.

### **Neighborhood Reconstruction Schedule – Stage 3**

Next week, crews may begin to saw-cut driveway aprons, and curb and gutter pieces marked for removal. Reconstruction will not begin until late July or early August.

---

### **ENGINEERING DEPARTMENT**

7450 Metro Boulevard • Edina, Minnesota 55439  
www.EdinaMN.gov • 952-826-0371 • Fax 952-826-0392

Page 2 of 2

#### Private Utility Reconstruction Schedule

CenterPoint Energy is finished with gas main installation. Crews will continue upgrading gas service lines to your home (stages 2 and 3). Please watch for correspondence from CenterPoint if this affects you.

CenterPoint will soon restore disturbed lawns with new black dirt and grass seed.

#### Communications

For detailed information about the project, visit [www.EdinaMN.gov/lake\\_edina\\_roadway\\_reconstruction](http://www.EdinaMN.gov/lake_edina_roadway_reconstruction). The City of Edina and Palda & Sons thank you for your patience and cooperation throughout the project.

Remember, the best way to keep up with project information is "City Extra" emails. If you haven't done so already, visit the City of Edina's website at [www.EdinaMN.gov](http://www.EdinaMN.gov) and sign up for these free notifications.

Regards,



Aaron Kuznia  
Engineering Technician  
952-826-0444  
[akuznia@EdinaMN.gov](mailto:akuznia@EdinaMN.gov)