

Aug. 23, 2013

Normandale Neighborhood Roadway Reconstruction

Dear Resident:

The following is a quick update of the project in your neighborhood:

Neighborhood Reconstruction Schedule – Stage 1 (Sherwood and Ryan Avenues, and Parnell Avenue north of 64th Street)

Restoration of boulevards with topsoil is complete. Next week, crews will begin hydro-seeding disturbed areas. Please watch your front doors for information on the hydro-seeding process and long-term care tips.

Neighborhood Reconstruction Schedule – Stage 2 (Parnell Avenue south of 64th Street and West Shore Drive)

Next week, crews will disinfect and test the new water main in the Parnell Avenue cul-de-sac. The contractor will need to enter affected homes to turn on the water valve in the basement to restore water service. You will be notified accordingly if you are affected.

Next week, Northwest Asphalt will continue to install water and sewer services in Stage 2. To complete the water service work, the water to your home will be shut off for a short period of time, generally less than one hour. The contractor will knock on your door to notify you when this occurs.

The work may cause rust-colored water to come out of your faucets. This is normal and the water is safe to drink, though you should wait until the water is clear again before doing a load of laundry. Flush all your faucets at the same time to remove the reddish color, beginning with the laundry room sink.

The location of the work may cause you to not have access to your driveway. You will be notified accordingly if you are affected. Crews will make every effort to limit the number of times this occurs.

Communications

For detailed information about the project, visit

www.edinamn.gov/construction_normandale_reconstruction. The City of Edina and Northwest Asphalt thank you for your patience and cooperation throughout the project.

Regards,

Joe Clement, SEH
City of Edina On-site Representative
612-759-1895
jclement@sehinc.com