



July 6, 2012

**Construction Update No. 1C
Richmond Hills Park Neighborhood
Roadway Reconstruction
Contract No. ENG 12-4**

Dear Resident:

Please note that this update is only for homeowners who live in Stage 1.

Concrete Curb and Gutter, Driveways and Walks

Starting on July 10, Palda will install concrete curb and gutter in Stage 1. Between the working hours of 7am to 7pm, no parking will be allowed on either side of the street during concrete curb and gutter installation. Palda will coordinate the actual date and time with you via a doorknob hanger. From now on, check your front door each day for such notices. If you receive a doorknob hanger and want to remove your vehicle from your driveway in advance of the concrete curb and gutter installation, you will need to park on Stage 2 streets or on the west side of the frontage road. You may access your driveway after working hours each day following the curb and gutter installation.

Starting as early as July 11, Palda will install concrete driveway aprons where the concrete curb and gutter has been installed. Again, between the working hours of 7am to 7pm, no parking will be allowed on either side of the street during concrete driveway apron installation. Palda will coordinate the actual date and time with you via a doorknob hanger. Please remove your vehicles from your driveway in advance of the concrete driveway apron work to avoid being trapped. There will be no access to your driveway for **5 days** following the date your driveway is poured to allow for the concrete to gain enough strength to drive your vehicles on it. After working hours, parking will be allowed on one side of all streets in Stage 1. Temporary no parking signs will be set out to remind you which side of the street you cannot park. Once Palda builds a gravel ramp to your driveway apron, you can resume access to and from your driveway.

All dates listed are approximate and is subject to delays caused by inclement weather.

We understand that this is an inconvenience for you. Please contact me at **612.598.4254** or cschulze@sehinc.com with questions or if you have special needs.

Sincerely,

A handwritten signature in black ink that reads "Carter A. Schulze".

Carter Schulze, SEH
Project Engineer

ENGINEERING DEPARTMENT

7450 Metro Boulevard • Edina, Minnesota 55439
www.EdinaMN.gov • 952-826-0371 • Fax 952-826-0392