

October 21, 2011

**W. 70<sup>th</sup> Street (TH100 to France Avenue) Reconstruction Project**

Dear Residents:

Please note that this update is divided into two sections. The first section, Phase Updates, contains specific information pertaining to particular residents, while the second section, Overall Updates, contains important information pertaining to all residents.

**Phase Updates**

**Phase 3**

**(Streets between TH 100 and West Shore Drive)**

**Paving**

The contractor will finish paving the first two lifts of pavement by the middle of next week near Normandale Road. The final wear course is anticipated to be placed the week of October 31.

**Phase 2**

**(Streets between Cornelia Drive and West Shore Drive)**

**Final Wear Course and Crosswalk Markings**

The final wear course paving on Phase 2 will be complete by today. The contractor will be placing the crosswalk markings on Saturday, October 22 at the intersection of Cornelia Drive and West Shore Drive. Temporary shutdowns may occur in the phase 2 construction area to complete this work.

**Overall Updates**

**72<sup>nd</sup> Street Project**

As you are most likely aware, 72<sup>nd</sup> Street was closed for traffic much of this past week. 72<sup>nd</sup> Street will be completely open to traffic starting Monday, October 24.

**Final Completion Date**

The contractor is on schedule to finish the project by the original project deadline of November 15.

**Who to Contact with Questions and Concerns**

Andrew Plowman, WSB's Project Representative at 763-287-7149, [aplowman@wsbeng.com](mailto:aplowman@wsbeng.com), or on-site inspector, Blair Fowler, 612-245-7835.

Sincerely,

Andrew Plowman, PE  
Project Manager  
WSB & Associates, Inc.

