

Architect's Observation Report

Report: 10
Date: July 29, 2014
Time: 3:25 pm
Temp: 79 Degrees
Weather: Partially Cloudy



CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

Project: 13-0639 – Edina Sports Dome and Ice Rink
Owner: City Of Edina
Architect: Cunningham Group Architecture Inc.
Copy To: File

Conformance with Schedule: On Schedule

Present at Site (Observed):

<input checked="" type="checkbox"/> Dale Michalek(RJM)	<input checked="" type="checkbox"/> Susie Miller (City of Edina)
<input checked="" type="checkbox"/> Dan Mehok (RJM)	<input checked="" type="checkbox"/> Amanda Holle (City of Edina)
<input checked="" type="checkbox"/> Gerhardt Gliège (RJM)	<input checked="" type="checkbox"/> Eric Boettcher (City of Edina)
<input type="checkbox"/> Kathy Wallace (CGA)	<input checked="" type="checkbox"/> Peter Saabye (City of Edina)
<input type="checkbox"/> Wyatt Gutzke (New Look PM)	<input checked="" type="checkbox"/> Tunde Olusanya (CGA)
<input checked="" type="checkbox"/> Reed (Muska Superintendent)	<input checked="" type="checkbox"/> Brad Werner (Kelleher PM)

Cunningham Group
Architecture, Inc.

St. Anthony Main
201 Main Street SE
Suite 325
Minneapolis, MN
55414

Tel: 612 379 3400
Fax: 612 379 4400

WORK IN PROGRESS

1. Progress on grade beam wall installation still ongoing, form work on north and northern portion of east side of the dome is set along with rebar and conduit work in preparation to pour wall Wednesday July 30, 2014.



www.cunningham.com



CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

2. Grade beam at south east corner of dome has been done and formwork has been stripped. Formwork installations at dome exits for stoop foundation walls at poured grade beam walls are currently being set.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

3. West retaining big block wall installation is 95% complete, per conversation at today's meeting the wall may need an additional course of block.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

4. Ice rink structural steel joists have been set on primary north and south running beams. Steel decking for ice rink roof deck are currently stored onsite.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

INFORMATION OR ACTION REQUIRED

1. Dome grade beam installation still in progress, grade beam installation is expected to be complete on the Friday August 15, 2014.
2. Pricing for East Arena Mechanical plaza waterproofing has come back, option 1 was selected.

END OF OBSERVATION REPORT 10