

Architect's Observation Report

Report: 12
Date: August 19, 2014
Time: 3:00 pm
Temp: 85 Degrees+/-
Weather: Partly Cloudy



CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

Project: 13-0639 – Edina Sports Dome and Ice Rink
Owner: City Of Edina
Architect: Cunningham Group Architecture Inc.
Copy To: File

Conformance with Schedule: On Schedule

Present at Site (Observed):

<input checked="" type="checkbox"/> Dale Michalek(RJM)	<input checked="" type="checkbox"/> Ann Kattreh
<input checked="" type="checkbox"/> Dan Mehok (RJM)	<input checked="" type="checkbox"/> Ryan Browning (City of Edina)
<input checked="" type="checkbox"/> Paul Kalias (RJM)	<input checked="" type="checkbox"/> Eric Boettcher (City of Edina)
<input checked="" type="checkbox"/> Rob Madden (Muska)	<input checked="" type="checkbox"/> Amanda Holle (City of Edina)
<input checked="" type="checkbox"/> Wyatt Gutzke (New Look PM)	<input checked="" type="checkbox"/> Jason Cotton (City of Edina)
<input checked="" type="checkbox"/> Brad Werner (Kelleher PM)	<input checked="" type="checkbox"/> Kathy Wallace (CGA)

**Cunningham Group
Architecture, Inc.**

St. Anthony Main
201 Main Street SE
Suite 325
Minneapolis, MN
55414

Tel: 612 379 3400
Fax: 612 379 4400

WORK IN PROGRESS

1. Accessory building footings and foundation walls are in place, and sub-grade conduits are under way.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

2. Storage building masonry is underway and roughly half complete. One door frame is installed. Masonry ties are in place.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

3. Sand for dome interior grading was being delivered and stockpiled at southwest corner of dome. Material is not being placed in area between the two access drives into the dome interior, pending soil corrections at sub-grade infiltration area.



4. Steel decking for Ice Rink roof appears to be complete, and grading has been brought up around and in the rink area.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*



5. North wall of east arena Refrigeration Room has been abated, and preparations are being made to cut the opening. Dale noted that the markings in this photo are located 8" too far to the west (left). See info below re: reinforcing for this opening.





CUNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

INFORMATION OR ACTION REQUIRED

1. Placement of Personnel Airlock between dome and Accessory building was discussed on-site, and a tentative position agreed on, that recesses the PAL in the building by about 8". Cunningham Group to revise the details at the insertion and Yeadon to address modifications to the roof dimensions of the PAL assembly.
2. RFI 17: Sketch FSK 8/19/14 from Clark re: reinforcing for concrete above new opening in north wall of Mechanical room at East Arena was discussed; RJM will proceed per sketch.
3. At same doorway, finish for concrete and patched holes to be discussed further, after patching is in place.

END OF OBSERVATION REPORT 13