

Architect's Observation Report

Report: 02
Date: June 3, 2014
Time: 1:33 PM
Temp: 72 Degrees
Weather: Cloudy



*AIA Minnesota
Firm Award Recipient*

Project: 13-0639 – Edina Sports Dome and Ice Rink
Owner: City Of Edina
Architect: Cunningham Group Architecture Inc.
Copy To: File

Conformance with Schedule: On Schedule

Present at Site (Observed):

- | | |
|--|--|
| <input checked="" type="checkbox"/> Gerhardt Gliede (RJM) | <input checked="" type="checkbox"/> Ann Kattreh (City of Edina) |
| <input type="checkbox"/> Dale Michalek (RJM) | <input checked="" type="checkbox"/> Susie Miller (City of Edina) |
| <input checked="" type="checkbox"/> Dan Mehok (RJM) | <input checked="" type="checkbox"/> Jay Pomeroy (AJA) |
| <input checked="" type="checkbox"/> Wyatt Gutzke (New Look PM) | <input checked="" type="checkbox"/> Tunde Olusanya (CGA) |
| <input type="checkbox"/> Jason (New Look Superintendent) | <input type="checkbox"/> Brendan (Rosti Construction) |

**Cunningham Group
Architecture, Inc.**

St. Anthony Main
201 Main Street SE
Suite 325
Minneapolis, MN
55414

Tel: 612 379 3400
Fax: 612 379 4400

WORK IN PROGRESS

1. Construction material currently onsite within temporary construction fence enclosure towards the west include poly wrap, PVC pipes, iron fittings and pipes on pallets.



www.cunningham.com



**CUNNINGHAM
G R O U P**

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

2. Site subcut and soil correction has been completed, underground utility work to begin Wednesday June 4 2014.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

3. RJM job trailer and generator have been located onsite.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

4. Fencing, fence posts, gates, tree roots, and miscellaneous site materials removed and/or demolished material debris and the like have been organized at and around staging area - removals are in progress.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





**CUNNINGHAM
G R O U P**

*AIA Minnesota
Firm Award Recipient*



5. North retaining wall demolition is complete; Rosti is in the process of submitting items requested by the City of Edina to meet the requirements of the retaining wall permit. North retaining wall erection is scheduled to begin Monday June 9 2014.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*



INFORMATION OR ACTION REQUIRED

1. A Comcast cable line serving the Golf Dome Accessory Building was hit by New Look Construction last week. Dale Michalek to verify that it has been fixed. **Pending**
- ~~2. Site Utilities permit is still pending and is crucial to scheduling the directional drilling scope of work for the watermain installation. Susie Miller to contact Jamie Cynor to determine the status of the permit. **Site Utilities permit has been issued work is scheduled to begin Wednesday June 4 2014.**~~
3. Retaining wall permit is also pending, Tunde Olusanya to contact Steve Kiehn to determine Status of permit. **Pending**
4. ~~3 Civil submittals pending. CGA and AJA to review and return pending submittals.~~
Completed

END OF OBSERVATION REPORT 02