

Architect's Observation Report

Report: 21
Date: October 28, 2014
Time: 2:51 pm
Temp: 49 Degrees
Weather: Mostly clear



*AIA Minnesota
Firm Award Recipient*

Project: 13-0639 – Edina Sports Dome and Ice Rink
Owner: City Of Edina
Architect: Cunningham Group Architecture Inc.
Copy To: File

Conformance with Schedule: On Schedule

Present at Site (Observed):

<input checked="" type="checkbox"/> Dale Michalek(RJM)	<input checked="" type="checkbox"/> Ann Kattreh
<input checked="" type="checkbox"/> Dan Mehok (RJM)	<input checked="" type="checkbox"/> Susie Miller (City of Edina)
<input checked="" type="checkbox"/> Paul Kalias (RJM)	<input checked="" type="checkbox"/> Eric Boettcher (City of Edina)
<input checked="" type="checkbox"/> Reed (Muska)	<input checked="" type="checkbox"/> Amanda Holle (City of Edina)
<input checked="" type="checkbox"/> Gerhardt Gliege (RJM)	<input checked="" type="checkbox"/> Dave Green (Yeadon)
<input checked="" type="checkbox"/> Brad Werner (Kelleher PM)	<input checked="" type="checkbox"/> Tunde Olusanya (CGA)

**Cunningham Group
Architecture, Inc.**

St. Anthony Main
201 Main Street SE
Suite 325
Minneapolis, MN
55414

Tel: 612 379 3400
Fax: 612 379 4400

WORK IN PROGRESS

1. Plaza waterproofing work has begun, waterproofing sheets have been laid out along the east west axis and turned up at vertical surfaces. Some membrane flashing work is also in progress work is scheduled to be completed (poured concrete) on Monday the 3rd of November.



www.cunningham.com



CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*



****Note new stoops for West Arena exits into mechanical plaza have been poured****





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

2. Core drilled refrigeration pipe penetrations through precast slab and mechanical plaza are currently being flashed for a watertight installation..



3. Grading is complete around dome grade beam, asphalt base are scheduled to be installed on the 4th and 5th of November.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*

4. Ice rink roofing panel installation from the east has begun and is scheduled for completion on the 12th of November.



5. Ice rink slab is still currently being covered.





CUNNINGHAM
G R O U P

*AIA Minnesota
Firm Award Recipient*



INFORMATION OR ACTION REQUIRED

1. The final revisions for the Mechanical exhaust and intakes from the East Arena Refrigeration room and Mechanical/Electrical rooms are being coordinated - CGA to issue drawings 10/29/14
2. RJM to determine if blankets are to be removed from ice rink slab to allow moisture to leave the slab, coordination between Stevens Engineering, Total mechanical and Kelleher recommendations is needed.

END OF OBSERVATION REPORT 21