

# Architect's Observation Report

Report: 08  
Date: July 15, 2014  
Time: 2:29 pm  
Temp: 77 Degrees  
Weather: Partially Cloudy



*AIA Minnesota  
Firm Award Recipient*

---

Project: 13-0639 – Edina Sports Dome and Ice Rink  
Owner: City Of Edina  
Architect: Cunningham Group Architecture Inc.  
Copy To: File

---

**Conformance with Schedule: On Schedule**

**Present at Site (Observed):**

- |  |  |
|--|--|
| <input checked="" type="checkbox"/> Dale Michalek(RJM)                   | <input checked="" type="checkbox"/> Ann Kattreh (City of Edina)    |
| <input checked="" type="checkbox"/> Matt Mejia (Yeadon)                  | <input checked="" type="checkbox"/> Susie Miller (City of Edina)   |
| <input checked="" type="checkbox"/> Gerhardt Gliedge (RJM)               | <input checked="" type="checkbox"/> Eric Boettcher (City of Edina) |
| <input checked="" type="checkbox"/> Kathy Wallace (CGA)                  | <input checked="" type="checkbox"/> Peter Saabye (City of Edina)   |
| <input checked="" type="checkbox"/> Wyatt Gutzke (New Look PM)           | <input checked="" type="checkbox"/> Tunde Olusanya (CGA)           |
| <input checked="" type="checkbox"/> Rob Madden (Muska<br>Superintendant) | <input checked="" type="checkbox"/> Brad Werner (Kelleher PM)      |

Cunningham Group  
Architecture, Inc.

St. Anthony Main  
201 Main Street SE  
Suite 325  
Minneapolis, MN  
55414

Tel: 612 379 3400  
Fax: 612 379 4400

---

## WORK IN PROGRESS

---

1. Perforated PVC collector pipes onsite for installation of some water collection and storage sub-grade system.



[www.cunningham.com](http://www.cunningham.com)



**CUNNINGHAM**  
G R O U P

*AIA Minnesota  
Firm Award Recipient*



2. Progress with the grade beam footing on the east and north side has been poured and a portion of the south end, west side of dome footing is currently being poured. PVC pipe penetration; footing on north side has been stepped.





**CUNNINGHAM  
G R O U P**

*AIA Minnesota  
Firm Award Recipient*





**CUNNINGHAM  
G R O U P**

*AIA Minnesota  
Firm Award Recipient*



3. Catch basin 1, 2, 3,4 and 5 have been installed on along the north side of the dome with sloped PVC piping connecting them.





**CUNNINGHAM**  
G R O U P

*AIA Minnesota  
Firm Award Recipient*





**CUNNINGHAM**  
G R O U P

*AIA Minnesota  
Firm Award Recipient*

4. Formwork installation for grade beam wall on south side of grade beam is in progress, rebar, conduit and conduit boxes are also being set within the formwork.





**CUNNINGHAM**  
G R O U P

*AIA Minnesota  
Firm Award Recipient*

5. Electrical site utility installation between dome and ice rink is currently installed and backfilled.





**CUNNINGHAM  
G R O U P**

*AIA Minnesota  
Firm Award Recipient*





**CUNNINGHAM**  
G R O U P

*AIA Minnesota  
Firm Award Recipient*

6. Backfill and drain tile installation within ice rink foundation wall is complete with the exception of the opening in the ice rink foundation wall.





**CUNNINGHAM**  
G R O U P

*AIA Minnesota  
Firm Award Recipient*

7. Underground utility installation at East Arena transformer complete.



#### **INFORMATION OR ACTION REQUIRED**

---

1. Dome grade beam installation expected to begin ~~Monday July 7~~ ~~Thursday July 10, 2014~~, after coordination with the dome shop drawings. ~~Design team is currently reviewing dome shop drawings.~~ Shop drawings have been reviewed and approved
2. Ice rink structural steel and joists installation will be pushed back to July 21<sup>st</sup>.
3. West retaining wall (just outside north access to East Arena) installation scheduled to begin in the week of ~~July 7, 2014~~ July 21, 2014 - east exits in North Arena will have to be blocked up during the installation. Susie Miller to close off east side seating in North Arena.

**END OF OBSERVATION REPORT 08**