



July 22, 2016

Tracy Avenue Reconstruction Project

Dear Resident:

Stage 1 and 2

The contractor will complete the remainder of the underground utility work on the project before grading the roadway, this will expedite the overall project finish by eliminating multiple mobilizations. Crews will place storm sewer, perform sanitary sewer spot repairs and place new water services over the next two weeks between Arbour Lane and Benton Drive.

Access to Colonial Way

Residents and visitors of The Waters and Colonial Church are encouraged to use the posted detour and access Colonial Way via Olinger Boulevard or Olinger Road instead of driving through the stage 1 area. This will ensure the safety of workers as well as the travelling public.

Detour

A posted detour will be in place to route through traffic around the construction area using Highway 62, Gleason Road and Vernon Avenue. The contractor will maintain local access as much as possible. There may be times when certain segments of the roadway are impassable.

Communications:

- Have questions or comments regarding this project? Call me at 763-287-7149 or aplowman@wsbeng.com or project inspector Kevin Overby at 612-360-1308.
- Emergencies – call 911
- Non-emergencies after hours during the week and weekends – call 952-826-1600
- Have special events or home improvement projects planned or upgrading your service pipes during construction? Coordinate with me.
- Visit the project site at www.EdinaMN.gov/tracyavenue.

Safety

Safety is our No. 1 concern. Please use caution when traveling the area on foot or by car. Children are fascinated with construction operations, so please keep an eye on them. Expect delays and travel safely through the construction zone.

Sincerely,

Andrew Plowman, PE
Project Manager
WSB & Associates, Inc.

ENGINEERING DEPARTMENT

7450 Metro Boulevard • Edina, Minnesota 55439
www.EdinaMN.gov • 952-826-0371 • Fax 952-826-0392