



May 1, 2015

## Birchcrest B Neighborhood Roadway Improvements

Dear Resident:

### Project Schedule

Remember, on-street parking during reconstruction is not allowed in areas where crews are working.

Last week, crews completed sub-cutting the road, which involves removing about 1 to 2 feet of soil unsuitable for the new roadway, and replacing it with a more suitable fill. The majority of the curbs and some driveway aprons were also installed.

About 90 percent of the sump drain for the entire project area has also been installed. If you plan on using the sump drain, please contact me.

Next week, the remainder of the driveway aprons will be installed for Phase I and the roadway will be graded for pavement.

The contractor is ahead of schedule and will be starting Phases 2 and 3 next week. Birchcrest Drive and Porter Lane could see an increase in construction activity in the next couple weeks.

Remember to routinely check your front door for time sensitive notices. All schedules are weather-dependent and are subject to change.

### Communications

Please contact me if you have any questions or comments regarding this project. You can reach me at 952-826-0448 or [dnorthenscold@EdinaMN.gov](mailto:dnorthenscold@EdinaMN.gov). For more information about emergencies, non-emergencies, site safety or what to do when you have special events or home improvement projects planned, visit [www.EdinaMN.gov/BirchcrestbB](http://www.EdinaMN.gov/BirchcrestbB).

Please encourage your neighbors to sign up for City Extra, as this will be our primary means of communication throughout the project. Visit [www.EdinaMN.gov/CityExtra](http://www.EdinaMN.gov/CityExtra) for more information.

The City of Edina and Palda & Sons, Inc. thank you for your patience and cooperation throughout the project.

Sincerely,  
Derek Northenscold  
Engineering Technician

---

## ENGINEERING DEPARTMENT

7450 Metro Boulevard • Edina, Minnesota 55439  
[www.EdinaMN.gov](http://www.EdinaMN.gov) • 952-826-0371 • Fax 952-826-0392