



July 18, 2014

France Avenue Pedestrian Improvement Project

Dear Stakeholder:

Stage 1: Hazelton Road to 69th Street – Phase 2

The contractor is nearing completion on the median construction at 70th Street. After the pedestrian crossing push buttons are placed and the restoration is complete, the contractor will complete the striping through Stage 1. The plan is to complete the striping operation during a non-peak hour due to the need for additional area to place the striping.

Stage 2: 69th Street to 66th Street – Phase 1 and 2

The contractor is placing the planter curb islands in the corner of the 66th Street and France Avenue intersection. The contractor plans to begin the median work at 66th Street in the next week.

Stage 3: 76th Street to Gallagher Drive

The contractor plans to begin work at 76th Street after Stage 1 is fully complete. They will begin with removing the free right turn lanes and placing the temporary signal system.

Traffic Control

Traffic control will be in place. The portable message board will be changed to assist directing the traffic through the construction zone.

Project Construction Hotline

Call the France Avenue construction hotline at 952-826-0394 for project updates or to leave a message for the crews. The hotline is checked daily.

Safety

Safety is our No. 1 concern. Please use caution when traveling the area on foot or by car. Children are fascinated with construction operations, so please keep an eye on them. Expect delays and travel safely through the construction zone.

Who to Contact in an Emergency

9-1-1 for life or property-threatening emergencies.

Sincerely,

Andrew Plowman, PE
Project Manager
WSB & Associates, Inc.

ENGINEERING DEPARTMENT

7450 Metro Boulevard • Edina, Minnesota 55439
www.EdinaMN.gov • 952-826-0371 • Fax 952-826-0392