

Oct. 11, 2013

Normandale Neighborhood Roadway Reconstruction

Dear Resident:

The following is a quick update of the project in your neighborhood:

Neighborhood Reconstruction Schedule – Stage 1 (Sherwood and Ryan Avenues, and Parnell Avenue north of 64th Street)

The final layer of asphalt paving is scheduled to finish late next week, weather permitting. You will receive a door hanger notifying you the day before paving will occur. The roadway will be open for traffic during the paving process with isolated closures in areas where crews are working. You may drive on the asphalt shortly after it is compacted by the roller. Crews will be on site to direct you.

Neighborhood Reconstruction Schedule – Stage 2 (Parnell Avenue south of 64th Street and West Shore Drive)

Paving the first layer of asphalt is complete. Next week, crews will raise manholes up through the new asphalt to regain access to them. Bituminous driveways will also be paved.

Irrigation systems have been plugged where they were cut by the construction crews. Next week, these systems will be repaired by the contractor.

Next week, crews will add topsoil to restore the boulevards and hydro-seed will be placed. The seedling may not emerge or remain dormant until early next spring, depending on the weather. The contractor is required to maintain seeded areas for 90-days up to Nov. 1, 2013. The maintenance period will resume on April 15, 2014.

Communications

For detailed information about the project, visit www.edinamn.gov/construction_normandale_reconstruction. The City of Edina and Northwest Asphalt thank you for your patience and cooperation throughout the project.

Regards,

Joe Clement, SEH
City of Edina On-site Representative
612-759-1895
jclement@sehinc.com