



June 12, 2015

Dear Resident:

## **Prospect Knolls B / Dewey Hill G Neighborhood Roadway Improvements**

### **Schey Drive**

This week, crews poured the last of the concrete curbs, finished installing the sump drain lines and completed the watermain and storm sewer replacements. Next week, crews will begin grading the roadway and performing subgrade corrections as needed in preparation for the first layer of asphalt. On-street parking will continue to be prohibited during working hours.

### **Dewey Hill Road**

This week, crews completed all of the utility improvements, including installing the new watermain and fire hydrant, repairing the sanitary sewer main and replacing the storm sewer structures and pipes. Temporary water is scheduled to be taken down Monday or Tuesday of next week.



Crews will then begin grading the roadway and performing subgrade corrections as needed in preparation for the first layer of asphalt. On-street parking will continue to be prohibited during working hours. Concrete curb and gutter will follow grading of the roadway.

### **Claredon Drive**

The majority of the curb and driveway aprons were poured this week, with the remainder likely to coincide with the concrete work on Dewey Hill Road. Crews will then begin grading the roadway and performing subgrade corrections as needed in preparation for the first layer of asphalt. On-street parking will continue to be prohibited during working hours.

## **Dewey Hill G (Hyde Park Drive, Hyde Park Circle, Hyde Park Lane, Bonnie Brae Drive)**

Please limit on-street parking if you are able to, as residents from Prospect Knolls B may need to park their vehicles in your neighborhood temporarily while crews are working on their streets.

---

### **ENGINEERING DEPARTMENT**

7450 Metro Boulevard • Edina, Minnesota 55439  
www.EdinaMN.gov • 952-826-0371 • Fax 952-826-0392

The Dewey Hill G phase of the reconstruction project is scheduled to begin in late June. In the coming weeks, I will be in your neighborhood marking pieces of curb and gutter to be removed once construction starts.

Both project areas are scheduled to be completed by Aug. 28.

All schedules are weather-dependent and are subject to change.

### **Irrigation Systems/Pet Fences**

If construction crews have damaged irrigation lines or pet fences on your property, and you have not already contacted me, please let me know so I can add it to my list. During the restoration phase of the project, the contractor is responsible for repairing any irrigation lines or pet fences damaged during construction.

### **Special Events**

If you have any special events planned during construction (graduation parties, garage sales, home remodeling projects, medical deliveries, etc.), let me know and we will do our best to coordinate your event with our construction schedule.

### **Communications**

Please encourage your neighbors to sign up for City Extra, as this will be our primary means of communication throughout the project. Visit [www.EdinaMN.gov/CityExtra](http://www.EdinaMN.gov/CityExtra) for more information.

Please contact me if you have any questions or comments regarding this project. You can reach me at 952-826-0440 or [ascipioni@EdinaMN.gov](mailto:ascipioni@EdinaMN.gov). For more information about emergencies, non-emergencies, or site safety, visit [www.EdinaMN.gov/prospect\\_knolls\\_b](http://www.EdinaMN.gov/prospect_knolls_b) or [www.EdinaMN.gov/dewey\\_hill\\_g](http://www.EdinaMN.gov/dewey_hill_g).

The City of Edina and Northwest Asphalt thank you for your patience and cooperation throughout the project.

Sincerely,  
Andrew Scipioni  
Engineering Technician