Architect's Observation Report

Report:	**07**
Date:	**July 8, 2014**
Time:	**1:35 pm**
Temp:	**73 Degrees**
Weather:	**Partially Cloudy**

Project:	**13-0639 – Edina Sports Dome and Ice Rink**
Owner:	**City Of Edina**
Architect:	**Cuningham Group Architecture Inc.**
Copy To:	**File**

Conformance with Schedule: **On Schedule**

Present at Site (Observed):

- ☒ **Dale Michalek(RJM)**
- ☒ **Dan Mehok (RJM)**
- ☒ **Gerhardt Gliege (RJM)**
- ☒ **Jason (New Look Superintendant)**
- ☒ **Wyatt Gutzke (New Look PM)**
- ☒ **Rob Madden (Muska Superintendant)**
- ☒ **Ann Kattreh (City of Edina)**
- ☒ **Susie Miller (City of Edina)**
- ☒ **Eric Boettcher (City of Edina)**
- ☐ **Peter Saabye (City of Edina)**
- ☒ **Tunde Olusanya (CGA)**
- ☒ **Brad Werner (Kelleher PM)**

CUNINGHAM GROUP

AIA Minnesota Firm Award Recipient

Cuningham Group Architecture, Inc.

St. Anthony Main
201 Main Street SE
Suite 325
Minneapolis, MN
55414

Tel: 612 379 3400
Fax: 612 379 4400

www.cuningham.com

WORK IN PROGRESS

1. North retaining wall remaining is the wall cap installation on the standard block wall; preparation for new sod and asphalt road are currently ongoing

CUNINGHAM GROUP

AIA Minnesota Firm Award Recipient

2. Site grading, compaction and fill is proceeding is still ongoing

3. Grade beam footing on the east site of dome have been poured. Footing installation has been halted due to a conflict with the footing elevation and a storm water PVC pipe penetration; footing will need to be stepped.

CUNINGHAM GROUP

AIA Minnesota Firm Award Recipient

4. Backfill and drain tile installation within ice rink foundation wall is in progress.

CUNINGHAM GROUP

AIA Minnesota
Firm Award Recipient

5. Underground utility installation currently in progress.

CUNINGHAM GROUP

AIA Minnesota Firm Award Recipient

6. Water line connection from east to west currently ongoing between dome and ice rink with 8” ductile iron pipe.

CUNINGHAM GROUP

AIA Minnesota Firm Award Recipient

INFORMATION OR ACTION REQUIRED

1. Dome grade beam installation expected to begin ~~Monday July 7~~ Thursday July 10, 2014, after coordination with the dome shop drawings. Design team is currently reviewing dome shop drawings.
2. Ice rink structural steel and joists installation will be pushed back to July 21st.
3. ~~Power pole north of east arena and east of hornet's nest to be removed Wednesday the 2nd of July~~. Light pole has been removed.
4. West retaining wall (just outside north access to East Arena) installation scheduled to begin in the week of July 7, 2014 - east exits in North Arena will have to be blocked up during the installation. Susie Miller to close off east side seating in North Arena.

END OF OBSERVATION REPORT 07